Cryostat Update

Collaboration meeting 1/17/13

S. Duffin

<u>Status</u>

- Cryostat
 - Photos
 - Current effort
 - Delivery schedule
- Foam supports
 - Current effort

Cryostat as of January 4



Cryostat

Nozzles



Current Cryostat Efforts

Completion of the Ansys calculations at Brookhaven

At the Vendor

- 1. x-rays of the welds-done
- 2. installing internals-in process
- 3. measurements and inspection of the internalstentative 1/29
- 4. welding of final cover
- 5. leak testing


Delivery Schedule

Current Foam Support Status

Completion of the ANSYS calculations at Brookhaven


Design Complete pending results of ANSYS

Out to vendors for quotes



MICROBOONE CRYOSTAT WITH FOAM SUPPORT (115" CENTER-TO-FLOOR) THERMAL AND MECHANICAL ANALYSES.

MODULE



MICROBOONE CRYOSTAT WITH FOAM SUPPORT (115" CENTER-TO-FLOOR) THERMAL AND MECHANICAL ANALYSES.

STRESSES ON FOAM SUPPORT, DETAILS, MIDDLE PLANE

